PORT EVERGLADES SAND BYPASS PROJECT- WATER QUALITY MONITORING DATA

DEP Project Name: Port Everglades Inlet Sand Bypassing Project
DEP Permit Number: 0289308-004-JC
Monitoring Firm: FOTH; The Chappell Group, Inc
Description of Site, Activity, or Equipment: Construct a sediment impoundment basin and rigid coastal structures, located at the Port Everglades Inlet north jetty.
Was equipment calibrated in accordance with the permit?: Yes
Datum: NAD 1983 (2011)
UTM Zone: Florida East 0901

DATE	
1/16/2026	**No samples were collected on this date as no dredging occurred resulting from inclement weather; a weather report for this date is attached for reference.**

DATE	DATA POINT	TIME	POSITION (STATE PLANE)	POSITION (DECIMAL DEGREES)	TOTAL DEPTH (ft)	SAMPLE DEPTH (ft)	TURBIDITY READING (NTUs)	DIFFERENCE FROM BACKGROUND	WEATHER	WIND DIRECTION & SPEED (kts)	TIDAL STAGE & DIRECTION	WATER TEMP (°F)
1/17/2026	Reference Point		950449.87 USft, 641675.49 USft	26.0962188°, -80.1033145°								
	Mixing Zone Background #1	4:00 PM	950244.67 USft, 639997.59 USft	26.0916069°, -80.1039747°	14'	Surface: 6'	1.83		Partly cloudy	6.08, SE	Incoming, northward	72.8
						Mid: 7'	1.95					
						Bottom: NA	NA					
	Mixing Zone Compliance #1		951003.84 USft, 643194.71 USft	26.1003877°, -80.1015946°	12'	Surface: 6'	1.65	-0.18				
						Mid: 6'	1.06	-0.89				
						Bottom: NA	NA	NA				

Notes: No water quality samples were collected at 8:00 AM or 12:00 PM as no dredging was occurring at the time.

DATE	DATA POINT	TIME	POSITION (STATE PLANE)	POSITION (DECIMAL DEGREES)	TOTAL DEPTH (ft)	SAMPLE DEPTH (ft)	TURBIDITY READING (NTUs)	DIFFERENCE FROM BACKGROUND	WEATHER	WIND DIRECTION & SPEED (kts)	TIDAL STAGE & DIRECTION	WATER TEMP (°F)
1/18/2026	Reference Point		950605.88 USft, 641217.39 USft	26.0949557°, -80.1028487°								
	Mixing Zone Background #1	8:00 AM	952812.51 USft, 641514.96 USft	26.0957323°, -80.0961195°	24'	Surface: 6'	2.25		Cloudy	5.2, SW	Incoming, westward	72.6
						Mid: 12'	2.47					
						Bottom: NA	NA					
	Mixing Zone Compliance #1		948539.58 USft, 640523.93 USft	26.093087°, -80.1091585°	45'	Surface: 6'	0.89	-1.36				
						Mid: 22'	1.66	-0.81				
						Bottom: 39'	0.95	NA				
	Mixing Zone Background #2	12:00 PM	950826.36 USft, 640213.64 USft	26.0921902°, -80.102198°	11'	Surface: 6'	3.23		Cloudy	9.6, SW	Outgoing, northward	73.5
						Mid: 6'	3.26					
						Bottom: NA	NA					
	Mixing Zone Compliance #2		950961.09 USft, 643215.33 USft	26.1004453°, -80.1017244°	11'	Surface: 6'	27.60	24.37				
						Mid: 6'	25.70	22.44				
						Bottom: NA	NA	NA				

Notes: No water quality sample collected at 4:00 PM due to no dredging at the time.

DATE	
1/19/2026	**No samples were collected on this date as no dredging occurred resulting from inclement weather; a weather report for this date is attached for reference.**

DATE	
1/20/2026	**No samples were collected on this date as no dredging occurred resulting from inclement weather; a weather report for this date is attached for reference.**

DATE	
1/21/2026	**No samples were collected on this date as no dredging occurred resulting from inclement weather; a weather report for this date is attached for reference.**

DATE	
1/22/2026	**No samples were collected on this date as no dredging occurred resulting from inclement weather; a weather report for this date is attached for reference.**

Water samples were collected by vessel outside the influence of any artificial turbidity plume for background sampling and at the edge of the mixing zone for compliance sampling. Sampling locations varied with tidal conditions and were selected based on flow direction relative to the dredge site. A standard water sampler was used to collect the water column sample by lowering the open chamber to the target depth, closing it to capture the sample, and retrieving it carefully to avoid agitation. Samples were immediately transferred into clean, matched turbidity cuvettes handled in accordance with FT-1600 requirements, ensuring no fingerprints, bubbles, or contamination.

All turbidity measurements were performed using a turbidimeter that meets FT-1600 requirements. Each morning before sampling, the meter was calibrated using manufacturer-certified StablCal standards at 20, 100, and 800 NTU, followed by a 10 NTU low-level verification standard. The verification reading was required to fall within the FT-1600 acceptance limit of ±8%, and the percent difference was calculated each morning to confirm compliance. All calibration standards were verified to be within expiration and used in accordance with FT-1600 procedures. After analysis, cuvettes were rinsed with turbidity-free water and stored for future use. GPS coordinates for each sample location were recorded using a satellite-based device to document the precise time, location, and sample type for full traceability.

I affirm that the data submitted herein is authentic, precise and accurate; all equipment (GPS, meters, standards) and processes are compliant with FDEP SOP FT1600 and permit conditions.

Bruno Palacios

Bruno Palacios
Project Biologist

Tyler Chappell

Tyler Chappell
President